COMPLETION REPORT

1. NAME OF WORK : **Providing improvements to roads & Drains at Sheshagiri Layout balance portion at Abbigere, near Abbigere tank, in ward no.12, in Shettyhalli Sub-Division**
2. Sanctioned Estimate No. & Date :
3. Head of account which is chargeable :
4. Entrustment order No. & DT : **EE/DS/WO/248/14-15, Dated: 18/02/2015**
5. Name of Contractor : **PUTTARAJU .A**
6a. Time stipulated for completion of work :
b. Delay in execution of work :
7. Measurement recorded in : M.B No. 1789/13-14
   Page No. 178879/2 & 84/2
8. Check measurement of the Asst. : M.B No. 1789/13-14
   Exe. Eng. / Exe. Eng., On: : Page No. 178876 to 79
9. Name of the office / official Incharge of the work :
10. a) Asst. Eng/Junior Eng. : **Sri. Ravi. N.K**
    b) Asst. Exe. Engineer : **Sri. Jayalingappa .B.L**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
15.00 Lakhs	1471089:00	—	2371=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K.
ASST. ENGINEER

ASST. EXE. ENGINEER

ಕಾರ್ಯಪಾಲಕರ ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಪೂಜಿನಗರ ಪಾಲಿಕೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಮಣಶ್ರೀನಗರ, ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕರ ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಪೂಜಿನಗರ ಪಾಲಿಕೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಮಣಶ್ರೀನಗರ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ